## **Safe Site Access Certificate**

The use of this Certificate will:

establish a clear line of communication and mutually agreed criteria for site safety, before the work starts; help to make the work safer by reducing, or removing altogether, the risks arising from poor conditions on site; provide a consistent approach to site safety, by helping all parties to meet their health and safety responsibilities.

The Principal Contractor and the Contractor should jointly complete this certificate, which is in the form of a checklist, before work starts on site. The safety of the site work areas, access routes, etc should be checked at that time, by walking through the areas that the Contractor will have to use. **\*Both parties must be fully satisfied that the conditions are "safe and suitable for work", before signing the certificate.** The Contractor's site representative should have a copy of the completed certificate on site.



The Specialist Engineering Contractors Group represents a sector comprising over 60,000 companies and a workforce of more than 30,000

## Contract information

Contra	act Name:		Lift Equipment Type:					
Princi	pal Contractor:		Electric/Traction	∃ Hy	draulic 🗌 Servi	ice 🗆		
Contra	actor:		Passenger	Passenger/Good	s 🗌 Goods			
Site A	ddress:		Areas of the site th	e contractor will w	vork in:			
Job N	o:							
Site co	onfirmed as safe and suitable for work by the	principal contractor *	Site accepted as safe and suitable for work by the contractor * This must be re-checked at the time of starting work on the site – see page 3.					
Name	Position:		Name:	Position:				
Signature: Date:		Time:	Signature:	Date:	Time:			
1	Site Arrival	N/A NO YES	Details / Com	ments (in general	terms)			
1.1	Are there arrangements to conduct site safe induction for workers new to site		<b>→</b>					
1.2	Is there a person appointed for site safety c ordination?		$\rightarrow$					
1.3	Have identified site-specific risks and safety requirements recorded been communicated	, 🗆 🗆 🗆	→					

Page 1 of 9



<b>2</b> 2.1	Construction [Design and Management] Regulations [CDM] Is the work a notifiable project under the CDM Regulations?	N/A	NO	YES	$\rightarrow$	Details / Comments (in general terms)
2.2	Has the a) CDM co-ordinator b) Principal Contractor been appointed?				$\rightarrow$	
2.3	Has a Health & Safety Plan been submitted to the Principal Contractor?				$\rightarrow$	
2.4	Have employees received adequate training and information?				$\rightarrow$	
2.5	Is Form F10 (compulsory for CDM) been displayed by Principal Contractor?				$\rightarrow$	
3	Access	N/A	NO	YES		Details / Comments (in general terms)
<b>3</b> 3.1	Access Is access to the workplace safe?	N/A	NO	YES	$\rightarrow$	Details / Comments (in general terms)
•		N/A		YES	$\rightarrow$ $\rightarrow$	Details / Comments (in general terms)
3.1	Is access to the workplace safe?	N/A	NO	YES		Details / Comments (in general terms)
3.1 3.2	Is access to the workplace safe? Are walkways sound and clear of obstructions? Has edge protection been provided in line with	N/A		YES		Details / Comments (in general terms)

SECG Safe Site Access Certificate - page 3 of 9



4	Ladders	N/A	NO	YES		Details / Comments (in general terms)
4.1	Are access/egress ladders in good condition?				$\rightarrow$	
4.2	Are all ladders secured?				$\rightarrow$	
5	Scaffolds and Working Platforms	N/A	NO	YES		Details / Comments (in general terms)
5.1	Is there proper access to the scaffold?				$\rightarrow$	
5.2	Is the scaffold being inspected every week or after any significant alteration?				$\rightarrow$	
5.3	Is the scaffold report signed, available and up to date?				$\rightarrow$	
5.4	Are all uprights, ledgers and braces fully tightened and secure?				$\rightarrow$	
5.5	Are ALL working platforms fully boarded, all handrails fitted and kickboards in place?				$\rightarrow$	
5.6	Are intermediate guardrails fitted, if required or will all personnel wear Safety Harnesses?				$\rightarrow$	
5.7	Are all boards secured down?				$\rightarrow$	
5.8	Is the scaffold free of any warning notices, e.g. incomplete, danger do not use?				$\rightarrow$	

SECG Safe Site Access Certificate - page 4 of 9



6	Cranes and Lifting Equipment	N/A	NO	YES		Details / Comments (in general terms)
6.1	Is the driver of the crane fully trained, competent and over 18 ?				$\rightarrow$	
6.2	Does the crane driver and banksman know the weight to be lifted ?				$\rightarrow$	
6.3	Is an automatic safe load indicator fitted ?				$\rightarrow$	
6.4	Is the Safe Working Load (SWL) marked on all lifting equipment ?				$\rightarrow$	
6.5	Has all lifting gear been inspected, tested and marked accordingly ?				$\rightarrow$	
6.6	Is the lifting gear in good condition ?				$\rightarrow$	
6.7	Is there a current test certificate available, and is it in date ?				$\rightarrow$	
6.8	Has the operator of lifting equipment been trained in its use ?				$\rightarrow$	
6.9	Are all lifting beams in good condition, been tested, certificated and marked with Safe Working Load (SWL), before being put into use ?				$\rightarrow$	
7	Electrical					Details / Comments (in general terms)
-		N/A	NO	YES		
7.1	Has an electrical supply been arranged for use ?				$\rightarrow$	
7.2	Is low voltage (110 Volts) temporary supply available for task lighting and portable appliance tools (if used) ?				$\rightarrow$	



7	Electrical (continued)	N/A	NO	YES		Details / Comments (in general terms)
7.3	Are Residual Current Devices (RCD) fitted to tools and equipment that operate on 240 volts (only maintenance sites, construction/ modernisation must use 110 volt supply) ?				$\rightarrow$	
7.4	Have portable appliance tools been tested, certificated and the certificate current ?				$\rightarrow$	
7.5	Is all equipment, wires, and cables free from damage?				$\rightarrow$	
7.6	Are all connections to the electrical supply by correctly fitted plugs ?				$\rightarrow$	
7.7	Are the plugs correctly fitted to hold the wiring?				$\rightarrow$	
7.8	Is there a Permit to Work system in place for electrical works ?				$\rightarrow$	
7.9	Have precautions been applied for any Live working requirements ?				$\rightarrow$	
7.10	Can the supply be permanently isolated by locking and tagging out ?				$\rightarrow$	
8	Fire	N/A	NO	YES		Details / Comments (in general terms)
8.1	Has a fire risk assessment been carried out ?				$\rightarrow$	
8.2	Are suitable fire extinguishers available for use ?				$\rightarrow$	
8.3	Has the Fire evacuation procedure been explained by the Principal Contractor and evacuation muster points been determined and				$\rightarrow$	
8.4	Are Hot Works Permits in use ?				$\rightarrow$	



9	Noise	N/A	NO	YES		Details / Comments (in general terms)
9.1	Has an assessment been carried out for any excessive noise likely to be created ?				$\rightarrow$	
9.2	Are ear protection devices available ?				$\rightarrow$	
9.2	Have you been informed of any controls in place restricting the noise levels at certain times during the day ?				$\rightarrow$	
10	Health - Protective Equipment	N/A	NO	YES		Details / Comments (in general terms)
10.1	Have all hazardous substances been identified ?				$\rightarrow$	
10.2	Are COSHH Assessment sheets available for hazardous substances ?				$\rightarrow$	
10.3	Is necessary Personnel Protective Equipment (PPE) available and in good condition ?				$\rightarrow$	
10.4	Is all compulsory protective equipment used, (hard hats, safety boots/shoes) ?				$\rightarrow$	
10.5	If working at heights of more than 2 metres, are safety harnesses provided ?				$\rightarrow$	
10.6	Has training been given on the safe use of PPE ?				$\rightarrow$	
11	Manual Handling	N/A	NO	YES		Details / Comments (in general terms)
11.1	Is mechanical handling available ?				$\rightarrow$	
11.2	Can heavy loads be avoided with the use of lifting equipment?				$\rightarrow$	
11.3	Has a sufficient risk assessment been conducted ?				$\rightarrow$	

SECG Safe Site Access Certificate - page 7 of 9



12	Welfare	N/A	NO	YES		Details / Comments (in general terms)
12.1	Are there suitable washing facilities available with warm water ?				$\rightarrow$	
12.2	Are there adequate toilet facilities ?				$\rightarrow$	
12.3	Are there First Aid facilities available ?				$\rightarrow$	
12.4	Are there rest room facilities available for eating/drinking?				$\rightarrow$	
12.5	Are drying rooms available for the drying of clothing ?				$\rightarrow$	
40	Linkting					Detaile / Commente ('
13	Lighting	N/A	NO	YES		Details / Comments (in general terms)
13.1	Is the machine room lighting suitable and sufficient (200 lux)?				$\rightarrow$	
13.2	Is the lift well lighting suitable and sufficient (50 lux minimum from any point on the car top) ?				$\rightarrow$	
13.3	Is the pit well lighting suitable and sufficient ?				$\rightarrow$	
13.4	Is emergency lighting available in the case of power failure ?				$\rightarrow$	
14	General	N/A	NO	YES		Details / Comments (in general terms)
14.1	Is the lift well guarded at each landing ?				$\rightarrow$	
14.2	Is work programme of other contractors co- ordinated to avoid danger to all parties ?				$\rightarrow$	
14.3	Is good housekeeping on site undertaken to avoid hazards ?				$\rightarrow$	



14	General (continued)	N/A	NO	YES		Details / Comments (in general terms)
14.4	Are all Risk assessments and Method Statements available and issued to all concerned ?				$\rightarrow$	
14.5	Have all safety precautions been taken for workers working alone or in a confined space?				$\rightarrow$	
14.6	Are there Permit to Work systems in place (including Hot Works) ?				$\rightarrow$	
14.7	Is there the provision to isolate existing lift controls ?				$\rightarrow$	
14.8	Is there provision to limit the power and speed of an existing lift car during its refurbishment?				$\rightarrow$	
14.9	Are all landing and normal travel car controls isolated ?				$\rightarrow$	
14.1	If existing lift car top is used as working platform during refurbishment, has it been suitable guarded to stop falling ?				$\rightarrow$	
14.11	Is car top control by use of fixed pendant control ?				$\rightarrow$	



Other site safety issues	Are there any other site safety issues that may affect the work? - These should be listed here		Exceptions	Are there any agreed "exceptior These should be listed here	ns" to the core requirements? -
Site Lighting			Site re-checked at t	the time of starting work on the s	site and acceptable
maintained lumin	K construction sites, SEC Group recommends a standard ance of between 20 and 50 lux. Where access lighting to t present, the lighting should be considered inadequate		Name:	Position:	
and the area show corrected.	Id not be accessed until such time as the lighting has beer	n	Signature:	Date:	Time: